

Task Description	Calendar Days	2018			2019								
		Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	July	Aug	
Task 4 Bid Phase	100												
Bid Package to York County for Review	7 days	*											
York County Review and Comments	14 days		*										
Final Bid Package <i>(bid issued November 21, 2018)</i>	3 days		*										
Project Advertisement and Bidding Period <i>(bids originally due December 20, 2018)</i>	28 days			*									
Bid Extension <i>(see note 1)</i>	34 days				-----								
Bid Opening <i>(actual: January 22, 2019)</i>	1 day				*								
Issue of Contract (projected: February 4, 2019)	13 days					*							
Task 5 Construction Phase	186 days												
Submit construction permits by selected contractor <i>(see note 3)</i>	14 days					*							
Issuance of construction permits <i>(assumed)</i>	15 days						*						
Notice of Proceed <i>(see note 4)</i>	7 days						*						
Construction <i>(completed and ready for final payment - see notes 2 and 6)</i>	120 days						-----						
Convenience Center Complete (anticipated date: July 2019)											*		
Final CQA Documents to York County	30 days											*	

* Task anticipated completion.

Notes:

1. The bidding period was extended after the pre-bid meeting to allow bidders enough time to review the documents and ask questions. Due to the holiday season, the bid due date was extended to avoid the holiday.
2. The construction schedule was also extended from 90 days to 120 days. The initial construction schedule was prepared before the geotechnical report of the site or the design was completed. Due to the site conditions, the construction schedule was extended to 120 days to accommodate contractors' concerns raised during the pre-bid meeting.
3. Contractors were also given 14 days from the Notice of Award to submit all construction permits.
4. The Notice to Proceed will be issued no longer than 7 days after all construction permits are issued.
5. The additional time granted to contractor in February 2019 will push the start of the construction to March 2019, allowing for a more favorable construction weather.
6. This schedule does not include any weather delays.
7. Schedule based on executed contract date December 18, 2017
8. Overall schedule was extended by approximately 3 months: 1. Bidding period extension (see note 1); 2. Submittal and issuance of construction permits (see notes 3 and 4); 3. Extension to the construction time (see note 2).